#### **Manhole Inspection Summary** Manhole # S43A2 035MH Printed On: 7/17/2008 Page 1 of 3 Rating: 1) Excellent Inspection ☐ Is Incomplete Record Plat: 43A2 Node: 035 Status: Found Insp Date: 12/11/07 1:22 PM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Location Cross Street: Washburn Ave. Address: 3717 Saint Margaret St Manhole Type: Inline Location: Sidewalk Ground Conditions: Dry Prev. Rehab Weather: Dry Subject To Ponding: None Comments Cover Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 0 (in.) Condition: Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ✓ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Mortar Roots Wall Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

# **Manhole Inspection Summary**

# Manhole # \$43A2\_035MH

Printed On: 7/17/2008 Page 2 of 3

### Location View



St. Margaret

Steps



Top View



Defect 2




Mortar

# **Manhole Inspection Summary**

## Manhole # S43A2\_035MH

Printed On: 7/17/2008 Page 3 of 3

### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.65 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.48 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection