Manhole In	spection Summary	Manhole # S43AA_013MH
Printed On: 6/24	/2010	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 43	BAA Node: 013 Status: Found	Insp Date: 6/30/08 9:59 AM
Incomplete Cor	nments	Crew: jf,sl
		Inspector: Provine, D
		Firm: JV
Location	Address: Monument	Cross Street: Broadway
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments	Complete	
-		
Cover	Shape: Circular Diameter: 24 (in	
Droportios	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 2 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☑ Wall		
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots
Barrel Material: Brick Parged		
Shape:	Circular Diameter: 42 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots
Bench	✓ Exists Material: Brick	_ Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Deteriorated Leaks Debris
Channel	Material: Brick Parged	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Deteriorated Leaks Debris
Steps Count: 7 Missing: 0 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: (ft.)	☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # \$43AA_013MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 2



loose bricks

Top View



Defect 1




frame leaks

Manhole Inspection Summary

Manhole # S43AA_013MH

Printed On: 6/24/2010 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 16.10 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.20 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S43AA_013MH

6 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 14.10 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Page 4 of

Drop In @ 6 O'Clock



Drop: Inside Rod and Bar

Angled: **Yes** Reading: **14.35** (ft.)

Inv Depth: 15.35 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection