Manhole Inspection Summary Manhole # S43A 019MH Printed On: 6/24/2010 Page 1 of 3 Inspection ✓ Is Incomplete Rating: 3) Fair Record Plat: 43A Node: 019 Status: Found Insp Date: 6/28/08 11:48 AM **Incomplete Comments** Crew: jf,sl Inspector: Provine, D Firm: JV Location Address: Broadway Cross Street: Orleans Manhole Ground Conditions: Dry Type: Inline Location: Sidewalk Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Pass Shape: Circular Diameter: 30 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 2 (in.) Condition: ✓ Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 12 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall Corbel Material: Precast Concrete Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Material: Precast Concrete Barrel Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall **Bench** ☐ Exists Material: ☐ Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 16 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # \$43A__019MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



Top View



Defect 1



Manhole Inspection Summary

Manhole # \$43A__019MH

Printed On: 6/24/2010 Page 3 of 3