Manhole Inspection Summary N			Ma	anhole	'MH
Printed On: 7/17	7/2008			Page 1	of 3
Inspection	☐ Is Incomplete	Rating: 2) Good			
Record Plat: 43	BC2 Node: 017	Status: Found		Insp Date: 12/11/07 1	2:36 PM
Incomplete Comments				Crew: C	
				Inspector: CrewC	
				Firm: <b>KEC</b>	
Location	Address: 3751 Saint	Margaret St		Cross Street: Washburn Ave	
Manhole	Type: <b>Terminal</b> L	ocation: Sidewalk		Ground Conditions: <b>Dry</b>	
	☐ Prev. Rehab V	Veather: <b>Dry</b>	S	Subject To Ponding: <b>None</b>	
Comments					
Cover	Change Circular	Diameter: 24	(in ) I and	th: (in.) Dist A/B Grade: 0	/in )
Cover	Shape: Circular Type: Sanitary	Diameter: <b>24</b> Condition: <b>Sou</b>	` ,	Cover Material: <b>Cast Iron</b>	(in.)
Properties:					
	Offset: <b>0.5</b> (in.)	Condition: Sound		ked Leaks	
Chimney / Frame Adjustment  Exists Material: Brick  Parged Height: 0 (in.)					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: ☐ None ☐ Joint ☐ Cracks ✓ Mortar ☐ Roots ✓ Wall					
Corbel	Material: Brick				
Condition:					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: <b>Brick</b>	☐ Parge	ed		
Shape: Circular Diameter: 42 (in.) Length: (in.)					
Condition:					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall	
Bench	☐ Exists Material:		☐ Parge	d	
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	☐ Deteri	orated Leaks Debris	
Channel	Material: <b>Brick</b>				
Channel Exposure: Closed Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Deteri	orated Leaks Debris	
Steps	Count: 4 Missing: 0	<b>0</b> ☐ Corroded			
Surcharge	Evidence Of Surch	narge Depth: (	(ft.)	ve Surcharge Present	

## **Manhole Inspection Summary**

## Manhole # S43C2\_017MH

Printed On: 7/17/2008 Page 2 of 3

Location View



St. Margaret

Steps



Defect 1



Loose bricks

Top View



Defect 2



Pole

## **Manhole Inspection Summary**

## Manhole # S43C2\_017MH

Printed On: 7/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **7.2** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **7.85** (ft.) Flow Characteristics: None
Deposits: None Mud Sludge Debris Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Connects To: Manhole

Connects To: Manhole

Possible Illicit Connection

Drop: None