Manhole Inspection Summary M			anhole # S43EE_009	MH		
Printed On: 8/19	9/2009			Page 1	of 3	
Inspection	☐ Is Incomplete R	ating: 3) Fair				
Record Plat: 43	BEE Node: 009 S	tatus: Found		Insp Date: 7/7/09 2:31	PM	
Incomplete Comments				Crew: ads3		
				Inspector: ADS3		
				Firm: ADS		
Location	Address: 1722 CHASE	ST		Cross Street: MCDONOGH ST		
Manhole	Type: Inline Loc	ation: Roadway		Ground Conditions: Dry		
	☐ Prev. Rehab We	ather: Dry	9	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 25. 75	(in.) Leng	th: (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vented	☐ Water Tight [Water T	ight Insert		
Frame	Offset: 0 (in.) C	ondition: 🗸 Sound	☐ Crac	ked Leaks		
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	: Concentric/Eccentric		
Condition:						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick					
Shape:	Shape: Circular Diameter: 38 (in.) Length: (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐	☐ Cracks ☐ Morta	ar 🗌 Ro	ots Wall		
Bench	✓ Exists Material: Brid	:k	☐ Parge	ed		
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	□ Deteri	iorated Leaks Debris		
Channel	Material: Brick					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	☐ Sound ☐ Cracked	☐ Root Intrusion	□ Deteri	iorated 🗌 Leaks 🗸 Debris		
Steps Count: 4 Missing: 0 Corroded						
Surcharge	Evidence Of Surchar	ge Depth: (1	ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$43EE_009MH

Printed On: 8/19/2009 Page 2 of 3

Location View



Defect 1



corroded steps

Top View




Manhole Inspection Summary

Manhole # S43EE 009MH

Printed On: 8/19/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



6 O'Clock Inflow



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.27 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Connects To: Manhole

Drop: None

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.15 (ft.) Flow Characteristics: Slow

Silt Depth: 2

Deposits: None Mud Debris Grease

(in.)

Deposits Extent: Light

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection