Manhole Inspection Summary M			Ma	anhole # S43E041	MH	
Printed On: 1/29	9/2009			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 43	BE Node: 041	Status: Found		Insp Date: 6/11/08 9:0	00 AM	
Incomplete Comments				Crew: dd		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: 100 s regester st			Cross Street: e lombard st		
Manhole	Type: Terminal	Location: Roadway		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments						
_					<i>(</i> ,)	
Cover	Shape: Circular	Diameter: 25. 5	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties:	operties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick					
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots		
Bench	☐ Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick Parged					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris					
Steps Count: 6 Missing: 0 Corroded						
Surcharge	Evidence Of Surc	harge Depth: 0 (t	ft.) 🗌 Activ	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S43E__041MH

Printed On: 1/29/2009 Page 2 of 3

Location View



Defect 2



channel debris

Defect 1



Chimney loose bricks, frame adj

Top View



top view

Defect




corroded steps

Manhole Inspection Summary

Manhole # S43E__041MH

Printed On: 1/29/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.23 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection