Manhole In	spection Summary	Manhole # S43GG_031MH
Printed On: 8/19	9/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 43	BGG Node: 031 Status: Found	Insp Date: 7/2/09 12:49 PM
Incomplete Cor	nments	Crew: ADS2
		Inspector: ADS2
		Firm: ADS
Location	Address: BEHIND 1800 BIDDLE ST	Cross Street: ALLEY
Manhole	Type: Junction Location: Alley	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
_		
Cover	Shape: Circular Diameter: 25. (in.) 75	Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ W	ater Tight Insert
Frame	Offset: 0 (in.) Condition: ✓ Sound □	Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots 🗌 Wall
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel	Material: Brick Parged	
Shape:	Circular Diameter: 48 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick Parged	
Channel E	xposure: Fully Open Junc Dist: 0 ne	arest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 4 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S43GG_031MH

Printed On: 8/19/2009 Page 2 of 4

Location View



Top View



Defect 1



cracked cover, loose bricks

Top View



Defect 2



corroded steps

Manhole Inspection Summary

Manhole # S43GG_031MH

Printed On: 8/19/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.15 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.18 (ft.) Flow Characteristics: Slow

(in.)

Silt Depth:

Deposits Extent:

Connects To: Connecting Node Not **Available**

Infiltration: None Pipe Seal Cond: Sound Possible Illicit Connection

Drop: None

Manhole Inspection Summary

Manhole # S43GG_031MH

9 O'Clock Inflow

Printed On: 8/19/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: (in.) Direct	Drop: None		
Pipe Material: Clay Pipe Lined	·		
overt Depth: 8.10 (ft.) Flow Characteristics: Slow			
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease			
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole		
nfiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection		