Manhole In	spection Summary	Manhole # S43G050MH
Printed On: 2/27	7/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 43	3G Node: 050 Status: Found	Insp Date: 6/3/08 9:06 AM
Incomplete Comments Crew: dd		
		Inspector: jjoiner
		Firm: ATS
Location	Address: 203 s regester st	Cross Street: e pratt st
Manhole	Type: <b>Terminal</b> Location: <b>Roadway</b>	Ground Conditions: Dry
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in.) 5	Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame	Offset: 0 (in.) Condition: 🗸 Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick   Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material:	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: <b>Partially Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth: <b>0</b>		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks
Steps Count: 5 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: <b>0</b> (ft.)	☐ Active Surcharge Present

# **Manhole Inspection Summary**

### Manhole # \$43G\_\_050MH

Printed On: 2/27/2009 Page 2 of 3

#### Location View



Defect 1



channel debris

# Top View



top view & steps

#### **Manhole Inspection Summary**

#### Manhole # S43G\_\_050MH

Printed On: 2/27/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.90 (ft.) Flow Characteristics: None

Deposits: None Mud Debris Grease

Silt Depth: **6** (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Unknown** 

Drop: None

Connects To: **Manhole**Possible Illicit Connection