Manhole Inspection Summary Manhole # \$43I2 010MH Printed On: 7/18/2008 Page 1 of 4 Rating: 1) Excellent Inspection ☐ Is Incomplete Record Plat: 4312 Node: 010 Status: Found Insp Date: 1/2/08 1:49 PM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Location Cross Street: Filbert St. Address: W Bay Ave Manhole Type: Inline Location: Roadway Ground Conditions: Dry Weather: **Dry** Subject To Ponding: None Prev. Rehab Comments 130 feet south of intersection of W Bay Ave and Filbert St Cover Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Offset: 0 Frame (in.) Condition: Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint ✓ Cracks ✓ Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Diameter: 42 (in.) Length: Shape: Circular (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: <a> None Joint Mortar Roots Wall Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 9 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # \$4312_010MH

Printed On: 7/18/2008 Page 2 of 4

Location View



West Bay Ave.

Steps



Top View



Defect 2



Mortar/Cracks

Manhole Inspection Summary

Manhole # \$43I2_010MH

Printed On: 7/18/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 15.16 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 3.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$43I2_010MH

Printed On: 7/18/2008

Page 4 of 4

6 O'Clock Inflow

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 9.19 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop In @ 6 O'Clock



Drop: Outside **Rod and Bar**

Angled: Yes Reading: 14.05 (ft.)

Inv Depth: 15.05 (ft.)

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection