#### **Manhole Inspection Summary** Manhole # \$4312\_016MH Printed On: 11/14/2008 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 4312 Node: 016 Status: New Manhole (Not in GIS) Insp Date: 1/9/08 12:00 AM Incomplete Comments Crew: Crewb Inspector: CrewB Firm: **KEC** Location Address: 1233 Church St Cross Street: Montehill Ave Manhole Type: Inline Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Parged Height: (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris **✓** Corroded Count: 3 Missing: 0 Steps

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

# **Manhole Inspection Summary**

# Manhole # \$4312\_016MH

Printed On: 11/14/2008 Page 2 of 3

Location View



1233 Church Ave

steps



Top View



Defect 1



debris

### **Manhole Inspection Summary**

#### Manhole # \$4312\_016MH

Drop: None

Possible Illicit Connection

12 O'Clock Outflow

Printed On: 11/14/2008 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Silt Depth: (in.) Deposits Extent: Connects To: Manhole

Infiltration: None Pipe Seal Cond: Sound

6 O'Clock Inflow

# 8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: **10.8** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** Pipe Lined

Invert Depth: 6.16 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: **Manhole**Possible Illicit Connection