Manhole Inspection Summary M		lanhole # S43II_019MH			
Printed On: 6/24	/2010			Page ⁻	1 of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 43	BII Node: 019	Status: Found		Insp Date: 4/24/08 1	10:51 AM
Incomplete Cor	nments			Crew: ct,jf	
				Inspector: Taylor, C	
				Firm: JV	
Location	Address: Regester \$	St		Cross Street: Oliver St	
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments	Complete				
Cover	Shape: Circular	Diameter: 24	` ,	` ,	0 (in.)
5	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties:	Bolted Vente			ght Insert	
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	d Crack	ked Leaks	
Chimney / Frame Adjustment					
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	✓ Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Morta	r Roots	☐ Wall	
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric	
Condition:	ondition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall					
Barrel	Material: Brick	☐ Parg	ed		
Shape:	Circular Dia	ameter: 42 (in.) Lenç	gth: (in.)		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots V Wall	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated 🗌 Leaks 🔽 Deb r	is
Channel	Material: Brick	☐ Parg	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	5 ft. Azimuth:	
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated 🗌 Leaks 🔽 Deb r	is
Steps	Count: 4 Missing:	0			
Surcharge	Evidence Of Surc	harge Depth:	(ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S43II_019MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 1



Top View



Defect 2



Loose Bricks

Manhole Inspection Summary

Manhole # S43II_019MH

12 O'Clock Outflow

Printed On: 6/24/2010 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 9.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 O'Clock



heavy debris at 4 o'clock pipe

4 O'Clock Inflow

Pipe Height: 8.4 (in.)	Rod and Bar (Angled)
Pipe Material: Clay	☐ Pipe Lined

Invert Depth: 9.20 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 8 Deposits Extent: Heavy (in.)

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S43II_019MH

Printed On: 6/24/2010

Page 4 of 4

9 O'Clock Inflow

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None
Invert Depth: 8.90 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection