Manhole Inspection Summary N			Manh	ole # S43I	I043M	IH
Printed On: 2/20)/2009				Page 1	of 3
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 43	Node: 043	Status: Found		Insp Date:	4/29/08 3:20	0 PM
Incomplete Comments				Crew: sac		
			In	spector: jjoine	r	
				Firm: ATS		
Location	Address: 1719 eastern ave		Cros	Cross Street: s regester st		
Manhole	Type: Terminal	Location: Roadway	Grou	Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	Subje	ct To Ponding:	None	
Comments						
Cover	Shape: Circular		(in.) Length: 0	` '		(in.)
	Type: Sanitary	Condition: Sou		ver Material: Ca	ast Iron	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert						
Frame Offset: 2.5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 4 (in.)						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Parge	ed Type: Con	centric/Eccent	tric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Dia	ameter: 48 (in.) Lenç	gth: 0 (in.)			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	ar Roots	✓ Wall		
Bench	Exists Material:		☐ Parged			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteriorate	d 🗌 Leaks	Debris	
Channel	Material: Brick	☐ Parge	ed			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris						
Steps Count: 5 Missing: 0 Corroded						
Surcharge	Evidence Of Surc	harge Depth: 0	ft.) 🗌 Active Su	ırcharge Presei	nt	

Manhole Inspection Summary

Manhole # \$43I__043MH

Printed On: 2/20/2009 Page 2 of 3

Location View



Defect 4



channel debris

Defect 2



chimney loose bricks, deteriorated

Top View



Defect 3



infiltration from barrel wall, corroded stairs

Defect 1



off set frame

Manhole Inspection Summary

Manhole # \$43I__043MH

Printed On: 2/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.41 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **2** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection