Manhole In	spection Summary	Manhole # S43KK_037MH			
Printed On: 6/24	/2010	Page 1 of 4			
Inspection	☐ Is Incomplete Rating: 3) Fair				
Record Plat: 43	BKK Node: 037 Status: Found	Insp Date: 8/13/08 10:38 AM			
Incomplete Comments		Crew: jf,ct			
		Inspector: Taylor , C Firm: JV			
		FIIIII. 3V			
Location	Address: Regester	Cross Street: Lafayette			
Manhole	Type: Junction Location: Alley	Ground Conditions: Dry			
	Prev. Rehab Weather: Dry	Subject To Ponding: None			
Comments	Complete				
Cover	Shape: Circular Diameter: 24 (in				
Droportios	Type: Sanitary Condition: Sound	Cover Material: Cast Iron			
Properties:		Water Tight Insert			
Frame	Offset: 0 (in.) Condition: 🗸 Sound	☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	None ☐ Joint ☐ Cracks ✓ Mortar	Roots Wall			
Corbel	Material: Brick	Type: Concentric/Eccentric			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall			
Barrel	Material: Brick Parged				
Shape:	Circular Diameter: 42 (in.) Length:	(in.)			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated			
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall			
Bench	Exists Material: Brick	Parged			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [☐ Deteriorated ☐ Leaks ☐ Debris			
Channel	Material: Brick Parged				
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Deteriorated Leaks Debris			
Steps	Count: 4 Missing: 0				
Surcharge	Evidence Of Surcharge Depth: (ft.)	☐ Active Surcharge Present			

Manhole Inspection Summary

Manhole # \$43KK_037MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 2



Loose bricks

Top View



Defect 1



Manhole Inspection Summary

Manhole # S43KK_037MH

Printed On: 6/24/2010 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.55 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.20 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S43KK_037MH

5 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 5 O'Clock



Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 8.45 (ft.) Flow Characteristics: Slow

Deposits: None Mud Sludge Debris Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: **None** Pipe Seal Cond: **Sound**


Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)
Pipe Material: Clay	☐ Pipe Lined
Invert Depth: 8.80 (f	t.) Flow Characteristics: Fast
Deposits: ✓ None 「	☐Mud ☐Sludge ☐Debris ☐Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: Manhole

Possible Illicit Connection