Manhole Inspection Summary N			Ma	anhole # S43K0	12MH
Printed On: 10/1	6/2009			Page	1 of 3
Inspection	☐ Is Incomplete	Rating: 2) Good			
Record Plat: 43	3K Node: <b>012</b>	Status: Found		Insp Date: <b>7/30/09</b>	9:40 AM
Incomplete Cor	nments			Crew: <b>REI2</b>	
				Inspector: paulfry	
				Firm: ATS	
Location	Address: 514 BETHE	EL-BROADWAY-ALL	.EY	Cross Street: FLEET-EAST	ERN-ALLEY
Manhole	Type: <b>Terminal</b> L	ocation: Alley		Ground Conditions: <b>Dry</b>	
	☐ Prev. Rehab V	Weather: <b>Dry</b>	S	Subject To Ponding: None	
Comments	LOCATED IN ALLEY OPEN COVER; MA		DUMPSTE	ER; USED 16LB MAUL TO	FORCE
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	h: 0 (in.) Dist A/B Grade	: <b>0</b> (in.)
	Type: <b>Sanitary</b>	Condition: Sou	ınd	Cover Material: Cast Iron	ì
Properties:	☐ Bolted ☐ Vente	d	☐ Water T	ght Insert	
Frame	Offset: <b>0</b> (in.)	Condition: 🗸 Sound	d 🗌 Cracl	ked Leaks	
Chimney / Fra	ame Adjustment	Exists Material:		☐ Parged Heig	ht: <b>0</b> (in.)
Condition:	Sound Cracke	d Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall	
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric	
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated				
Infiltration:	☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick	☐ Parg	ed		
Shape:	<b>Circular</b> Dia	meter: 42 (in.) Len	gth: <b>0</b> (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Moi	rtar 🗌 Ro	ots	
Bench	☐ Exists Material:		☐ Parge	d	
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	□ Deterior	orated Leaks Deb	oris
Channel	Material: Brick	☐ Parg	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth: <b>0</b>	
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Deteri	orated Leaks Deb	oris
Steps	Count: 5 Missing: 0	0 Corroded			
Surcharge	Evidence Of Surch	narge Depth: 0	(ft.)  Activ	ve Surcharge Present	

Surcharge

# **Manhole Inspection Summary**

# Manhole # S43K\_\_012MH

Printed On: 10/16/2009 Page 2 of 3

Location View



PAVEMENT MARKED



Top View



Defect 2




DETERIORATED MORTAR @ CORBEL WALL

### **Manhole Inspection Summary**

### Manhole # S43K\_\_012MH

Printed On: 10/16/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **9.00** (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: **Manhole**Possible Illicit Connection