Manhole Inspection Summary M			anhole # S43MM_00	4MH		
Printed On: 4/16	6/2009			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 43	BMM Node: 004	Status: Found		Insp Date: 10/25/07 1	2:18 PM	
Incomplete Comments				Crew: ADS1		
				Inspector: ADS1		
				Firm: ADS		
Location	Address: 1700 BROA	ADWAY		Cross Street: NORTH AVE		
Manhole	Type: Inline L	ocation: Sidewalk		Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments	H2S LEVELS - 20	0 +				
Cover	Shape: Circular	Diameter: 32	(in) Long	th: (in.) Dist A/B Grade: 0	(in)	
Cover	Type: Sanitary	Condition: Sou	` '	Cover Material: Cast Iron	(in.)	
Properties:			Π Water T			
	Offset: 0 (in.)	Condition: 🗸 Sound	d Crac	ked Leaks		
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: None Joint Cracks Mortar Roots Wall						
Corbel Material: Precast Concrete Parged Type: Flat top						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel Material: Precast Concrete Parged						
Shape: Circular Diameter: 60 (in.) Length: (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None	☐ Cracks ☐ Mor	tar □Ro	ots 🗌 Wall		
Bench	✓ Exists Material: U	Inknown	☐ Parge	d		
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	□ Deteri	orated Leaks Debris		
Channel	Material: Unknown Parged					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	Deteri	orated Leaks Debris		
Steps Count: 6 Missing: 0 Corroded						
Surcharge	Evidence Of Surch	narge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S43MM_004MH

Printed On: 4/16/2009 Page 2 of 3

Location View



Top View



Top View



Manhole Inspection Summary

Manhole # S43MM_004MH

Printed On: 4/16/2009 Page 3 of 3

36 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 32.4 (in.) Rod and Bar

Pipe Material: Concrete Pipe Lined

Invert Depth: 12.60 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

36 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 32.4 (in.) Rod and Bar

Pipe Material: Concrete Pipe Lined

Invert Depth: 12.80 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection