Manhole Inspection Summary M			Ma	anhole # S43M027MH	
Printed On: 3/20)/2009			Page 1 of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 43	BM Node: 027	Status: Found		Insp Date: 6/6/08 7:46 AM	
Incomplete Comments				Crew: dd	
				Inspector: jjoiner	
				Firm: ATS	
Location	Address: 821 Thames st			Cross Street: s broadway	
Manhole	Type: Terminal Lo	ocation: Roadway		Ground Conditions: Dry	
	☐ Prev. Rehab W	eather: Dry	5	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 25. 5	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert					
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks					
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel Material: Brick Parged					
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall	
Bench	Exists Material:		☐ Parge	d	
Condition:	☐ Sound ☐ Cracked	I ☐ Root Intrusion	Deteri	orated ☐ Leaks ☐ Debris	
Channel	Material: Brick				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris				
Steps	ceps Count: 5 Missing: 1 Corroded				
Surcharge	Evidence Of Surcha	☐ Evidence Of Surcharge Depth: 0 (ft.) ☐ Active Surcharge Present			

Manhole Inspection Summary

Manhole # \$43M__027MH

Printed On: 3/20/2009 Page 2 of 3

Location View



Defect 1



steps

Top View




top view & steps

Manhole Inspection Summary

Manhole # S43M__027MH

Printed On: 3/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 9.87 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection