Manhole Inspection Summary M		Manhole # S43OO_005MH				
Printed On: 6/24	/2010	Page 1 of 4				
Inspection	☐ Is Incomplete Rating: 3) Fair					
Record Plat: 43	BOO Node: 005 Status: Found	Insp Date: 12/11/07 9:29 AM				
Incomplete Comments		Crew: dp,jl				
		Inspector: Provine, D				
		Firm: JV				
Location	Address: Darley Ave	Cross Street: Germania Ave				
Manhole	Type: Junction Location: Roadway	Ground Conditions: Wet				
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None				
Comments	Complete					
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,				
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron				
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks						
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	Type: Concentric/Eccentric				
Condition:	lition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	ation: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots <mark>☑ Wall</mark>					
Barrel Material: Brick Parged						
Shape: D-Shape Diameter: 42 (in.) Length: 40 (in.)						
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall				
Bench	✓ Exists Material: Brick] Parged				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris				
Channel Material: Brick Parged						
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris						
Steps Count: 4 Missing: 1 Corroded						
Surcharge	✓ Evidence Of Surcharge Depth: 2 (ft.)	Active Surcharge Present				

Manhole Inspection Summary

Manhole # \$4300_005MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 1



Top View



Defect 2



Manhole Inspection Summary

Manhole # S4300_005MH

Printed On: 6/24/2010 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.85 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 5 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.80 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$4300_005MH

6 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None
Invert Depth: 8.60 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection