Manhole Inspection Summary Manhole # S45A2_002MH Printed On: 6/29/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 1) Excellent Record Plat: 45A2 Node: **002** Status: Found Insp Date: 3/30/09 12:08 AM **Incomplete Comments** Crew: C Inspector: CrewC Firm: **KEC** Location Address: Shelby Ave. Cross Street: E. Patapsco Ave. Manhole Ground Conditions: Dry Type: Inline Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: ✓ Sound ☐ Cracked (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: Sound Cracked Root Intrusion ✓ Loose Brick Deteriorated Infiltration: None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 5 Missing: 1 **✓** Corroded Steps

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # S45A2_002MH

Printed On: 6/29/2009 Page 2 of 4

Location View



Shelby Ave.

Steps



Defect 1



Infiltration

Top View



Defect 2



Manhole Inspection Summary

Manhole # S45A2_002MH

Printed On: 6/29/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 10.09 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Service Sewer Pipe In @ 6 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: **PVC**

Invert Depth: 8.71 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45A2_002MH

8 O'Clock Inflow

Printed On: 6/29/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 8 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)		Drop: None	
Pipe Material: Clay			
nvert Depth: 10.88 (ft.) Flow Characteristics: Fast			
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease			
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole	
Infiltration: None	Pipe Seal Cond: Sound	Possible Illicit Connection	