#### **Manhole Inspection Summary** Manhole # S45AA 023MH Printed On: 6/24/2010 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 45AA Node: **023** Status: Found Insp Date: 3/9/10 11:46 AM **Incomplete Comments** Crew: REI12 Inspector: Provine, D Firm: JV Location Address: Madison Cross Street: Castle Manhole Ground Conditions: Dry Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Pass Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 1 (in.) Condition: ✓ Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 12 (in.) Condition: Sound Cracked Root Intrusion Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 5 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

## **Manhole Inspection Summary**

## Manhole # \$45AA\_023MH

Printed On: 6/24/2010 Page 2 of 4

#### Location View



Defect 1



debris

### Top View



#### **Manhole Inspection Summary**

#### Manhole # S45AA\_023MH

Printed On: 6/24/2010 Page 3 of 4

# 12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.67 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.33 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: Manhole

Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # S45AA\_023MH

9 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: <b>12</b> (in.) Roo	d and Bar (Angled)	Drop: None
Pipe Material: Clay		
nvert Depth: 11.33 (ft.) Flow Characteristics: Slow		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: <b>None</b>	Pipe Seal Cond: Sound	Possible Illicit Connection