Manhole In	spection Summary	Ma	anhole # S45A022MH	
Printed On: 6/24	/2010		Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3)	- Fair		
Record Plat: 45	Node: 022 Status: Fo	und	Insp Date: 6/27/08 1:33 PM	
Incomplete Cor	nments		Crew: jf,ct,jm	
			Inspector: Provine , D	
			Firm: JV	
Location	Address: Orleans		Cross Street: Chester	
Manhole	Type: Junction Location: Ro	adway	Ground Conditions: Dry	
	Prev. Rehab Weather: Dry	, s	Subject To Ponding: None	
Comments	ents Complete			
Cover	·	neter: 24 (in.) Lengt		
	, , , , , , , , , , , , , , , , , , ,	ition: Sound	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame Offset: 2 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks				
Chimney / Frame Adjustment				
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall				
Corbel	Material: Brick	☐ Parged Type:	Concentric/Eccentric	
Condition:	ion: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall				
Barrel Material: Brick Parged				
Shape: Circular Diameter: 42 (in.) Length: (in.)				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✔ Wall				
Bench	✓ Exists Material: Brick	☐ Parge	d	
Condition:	Sound Cracked Root	Intrusion	orated 🗌 Leaks 🔽 Debris	
Channel	Material: Brick	☐ Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris				
Steps Count: 5 Missing: 2 Corroded				
Surcharge	Evidence Of Surcharge De	epth: (ft.) Activ	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S45A__022MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 2



Infiltration

Top View



Defect 1



Manhole Inspection Summary

Manhole # S45A__022MH

12 O'Clock Outflow

Printed On: 6/24/2010 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.35 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.30 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45A__022MH

6 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None
Invert Depth: 11.25 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection