Manhole In	spection Summary	Manhole # S45CC_034MH
Printed On: 6/24	/2010	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 45	5CC Node: 034 Status: Found	Insp Date: 6/30/08 12:51 PM
Incomplete Cor	nments	Crew: jf,sl
		Inspector: <b>Provine</b> , <b>D</b>
		Firm: <b>JV</b>
Location	Address: Chester	Cross Street: <b>Ashland</b>
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments	Complete	
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0.5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition:	Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Mortar ☐	Roots Wall
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Barrel	Material: <b>Brick</b>	
Shape:	Circular Diameter: 42 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: Brick	] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: <b>Brick</b>	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 3 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

# **Manhole Inspection Summary**

# Manhole # S45CC\_034MH

Printed On: 6/24/2010 Page 2 of 4

#### Location View



Defect 1



Corroded Steps

# Top View



Defect 2



Missing Mortar

### **Manhole Inspection Summary**

### Manhole # S45CC\_034MH

Printed On: 6/24/2010 Page 3 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.90 (ft.) Flow Characteristics: Slow

Deposits:  $\subseteq$  None  $\subseteq$  Mud  $\subseteq$  Sludge  $\subseteq$  Debris  $\subseteq$  Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.00 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # S45CC\_034MH

6 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock

