Manhole Inspection Summary N			Mar	nhole # S45C024	1MH	
Printed On: 6/24	/2010			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 45	5C Node: 024	Status: Found		Insp Date: 8/18/08 1	1:27 AM	
Incomplete Comments				Crew: jf,ct		
				Inspector: Taylor, C		
				Firm: JV		
Location	Address: FAIRMONT		Cr	Cross Street: CHESTER		
Manhole	Type: Terminal	Location: Roadway	Gr	ound Conditions: Dry		
	Prev. Rehab	Weather: Dry	Sul	oject To Ponding: None		
Comments	Complete					
_						
Cover	Shape: Circular	Diameter: 24	` ,	` ,	(in.)	
Droportion	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 1 (in.)	Condition: Sound	d Cracke	d V Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	✓ Loose B	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type: C	oncentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Roots	S V Wall		
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular Dia	ameter: 42 (in.) Leng	gth: (in.)			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose B	rick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar	S V Wall		
Bench	Exists Material:		☐ Parged			
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	Deteriora	ated Leaks Debris	;	
Channel	Material: Brick					
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .5	ft. Azimuth:		
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	□ Deteriora	ated 🗌 Leaks 🔽 Debri s	S	
Steps	Count: 5 Missing:	0 Corroded				
Surcharge	Evidence Of Surd	charge Depth:	(ft.) Active	Surcharge Present		

Manhole Inspection Summary

Manhole # S45C__024MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



Loose brick

Top View



Defect 1



Frame leaks

Manhole Inspection Summary

Manhole # S45C__024MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.80 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **0.15** (in.) Deposits Extent: **Light** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection