| Manhole Inspection Summary N | | | Ma | lanhole # S45E038MH | | |
|--|---|------------------------------|--------------|---------------------------------|-------|--|
| Printed On: 6/24 | /2010 | | | Page 1 | of 3 | |
| Inspection | ☐ Is Incomplete | Rating: 3) Fair | | | | |
| Record Plat: 45 | E Node: 038 | Status: Found | | Insp Date: 8/14/08 9:2 | 27 AM | |
| Incomplete Comments | | | | Crew: jf,sl,ct | | |
| | | | | Inspector: Taylor, C Firm: JV | | |
| | | | | 1 11111. 0 0 | | |
| Location | Address: LOMBARD | | | Cross Street: CASTLE | | |
| Manhole | Type: Terminal | Location: Roadway | | Ground Conditions: Dry | | |
| | | Weather: Dry | S | Subject To Ponding: None | | |
| Comments | Complete | | | | | |
| Cover | Shape: Circular | Diameter: 24 | (in.) Lengt | th: (in.) Dist A/B Grade: 0 | (in.) | |
| | Type: Sanitary | Condition: Soul | nd | Cover Material: Cast Iron | | |
| Properties: Bolted Vented Water Tight Water Tight Insert | | | | | | |
| Frame | Offset: 3 (in.) | Condition: 🗸 Sound | ☐ Cracl | ked Leaks | | |
| Chimney / Frame Adjustment | | | | | | |
| Condition: | ☐ Sound ☐ Cracke | ed Root Intrusion | ✓ Loose | Brick Deteriorated | | |
| Infiltration: | ☐ None ☐ Joint | ☐ Cracks ✓ Morta | r 🗌 Roots | ☐ Wall | | |
| Corbel | Material: Brick | ☐ Parge | ed Type: | Concentric/Eccentric | | |
| Condition: | ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated | | | | | |
| Infiltration: | ☐ None ☐ Joint | ☐ Cracks ☐ Mort | ar 🗌 Ro | ots Vall | | |
| Barrel | Material: Brick | ☐ Parge | ed | | | |
| Shape: | Circular Dia | ameter: 42 (in.) Leng | ıth: (in.) | | | |
| Condition: | | | Loose | _ | | |
| Infiltration: | ☐ None ☐ Joint | ☐ Cracks ☐ Mort | ar Ro | ots V Wall | | |
| Bench | Exists Material: | | ☐ Parge | d | | |
| Condition: | Sound Cracke | ed Root Intrusion | ☐ Deteri | orated Leaks Debris | | |
| Channel | Material: Brick | ☐ Parge | ed | | | |
| | xposure: Fully Open | Junc Dist: 0 | nearest. | 5 ft. Azimuth: | | |
| Condition: | Sound Cracke | ed Root Intrusion | Deteri | orated Leaks V Debris | | |
| Steps | Count: 5 Missing: | 1 | | | | |
| Surcharge | ☐ Evidence Of Surc | harge Depth: (| ft.) 🗌 Activ | ve Surcharge Present | | |

Manhole Inspection Summary

Manhole # S45E__038MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



Loose brick

Top View



Defect 1



Manhole Inspection Summary

Manhole # S45E__038MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.70 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection