Manhole Inspection Summary N			Ma	lanhole # S45E062MH		
Printed On: 6/24	/2010			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 45	Node: 062	Status: Found		Insp Date: 7/24/08 9:3	30 AM	
Incomplete Con	nments			Crew: jf,ct,sl Inspector: Provine, D Firm: JV		
Location	Address: Castle			Cross Street: Lombard		
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None		
Comments	Complete					
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	h: (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Soul	nd	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 1 (in.)	Condition: Sound	☐ Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition: Infiltration:		xed ☐ Root Intrusion ☐ Cracks ☑ Morta		Brick ☐ Deteriorated ☐ Wall		
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗸 Wall		
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Di	iameter: 42 (in.) Leng	ıth: (in.)			
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots V Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	Deteri	orated 🗌 Leaks 🗸 Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .	5 ft. Azimuth:		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Deterio	orated Leaks Debris		
Steps	Count: 5 Missing	: 2				
Surcharge	Evidence Of Sur	charge Depth: (ft.)	/e Surcharge Present		

Manhole Inspection Summary

Manhole # S45E__062MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



Infiltration

Top View



Defect 1



Frame Leaks

Manhole Inspection Summary

Manhole # S45E 062MH

12 O'Clock Outflow

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.65 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.55 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection