Manhole Inspection Summary M			Ma	anhole # S45G2_014	МН
Printed On: 7/17	7/2008			Page 1	of 4
Inspection	☐ Is Incomplete	Rating: 2) Good			
Record Plat: 45	5G2 Node: 014	Status: Found		Insp Date: 1/7/08 8:20	AM
Incomplete Comments Crew: C					
				Inspector: CrewC	
				Firm: KEC	
Location	Address: 1400 Filb	ert St		Cross Street: Prudence St.	
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments					
_					4
Cover	Shape: Circular	Diameter: 24	` ,	,	(in.)
Duamantia	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Crack	ked Leaks	
Chimney / Frame Adjustment					
Condition: 🗸 Sound 🗌 Cracked 🔲 Root Intrusion 🔝 Loose Brick 🔲 Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	on:				
Barrel	Barrel Material: Brick Parged				
Shape: Circular Diameter: 42 (in.) Length: (in.)					
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteri	orated Leaks Debris	
Channel	Material: Brick				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteri	orated Leaks Debris	
Steps	Count: 5 Missing	: 1			
Surcharge	Evidence Of Sur	charge Depth:	(ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # \$45G2_014MH

Printed On: 7/17/2008 Page 2 of 4

Location View



Prudence St.

Steps



Defect 2



Debris

Top View



Defect 1



Infiltration

Manhole Inspection Summary

Manhole # S45G2_014MH

Printed On: 7/17/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.93 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Service Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.96 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$45G2_014MH

9 O'Clock Inflow

Printed On: 7/17/2008 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 10.8 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None
Invert Depth: 8.90 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection