Manhole In	spection Summary	Manhole # S45GG_005MH
Printed On: 6/24	1/2010	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 45	GGG Node: 005 Status: Found	Insp Date: 8/14/08 11:45 AM
Incomplete Cor	nments	Crew: jf,sl,ct
		Inspector: Taylor, C
		Firm: JV
Location	Address: WOLFE	Cross Street: GAY
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments	Complete	
Cover	Shape: Circular Diameter: 24 (in.)	
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 1 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 42 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 6 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # S45GG_005MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 2



Frame leaks

Top View



Defect 3



Infiltration

Manhole Inspection Summary

Manhole # S45GG_005MH

Printed On: 6/24/2010 Page 3 of 4

21 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 21.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.90 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 10.00 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45GG_005MH

Printed On: 6/24/2010 Page 4 of 4

21 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



