Manhole In	spection Summary	Manhole # S45GG_051MH	
Printed On: 6/24	1/2010	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 45	GGG Node: 051 Status: Found	Insp Date: 2/4/10 2:08 PM	
Incomplete Cor	mments	Crew: jf,ct,jl	
		Inspector: Provine , D	
		Firm: JV	
Location	Address: Wolfe St.	Cross Street: Gay St.	
Manhole	Type: Junction Location: Parking Lot	Ground Conditions: Dry	
	Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments	Pass		
Cover	Shape: Circular Diameter: 24 (in.)		
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 2 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks			
Chimney / Frame Adjustment			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ F	Roots	
Corbel	Material: Brick	Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ L	oose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall	
Barrel	Material: Brick		
Shape:	Circular Diameter: 48 (in.) Length:	(in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ L	oose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall	
Bench	✓ Exists Material: Brick	Parged	
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated 🗌 Leaks 🔽 Debris	
Channel	Material: Brick		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris	
Steps Count: 4 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # S45GG_051MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 1



debris

Top View



Manhole Inspection Summary

Manhole # S45GG_051MH

Printed On: 6/24/2010 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.75 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **8.58** (ft.) Flow Characteristics: **Slow**

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45GG_051MH

9 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined	Drop: None
nvert Depth: 8.58 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: House connection / Service line
nfiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection