Manhole In	spection Summary	Manhole # S45I2_009MH
Printed On: 7/17	7/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 45	512 Node: 009 Status: Found	Insp Date: 1/7/08 1:55 PM
Incomplete Comments Crew: crewb		
		Inspector: CrewB
		Firm: KEC
Location	Address: 4700 Prudence St	Cross Street: Montehill Ave
Manhole	Type: Inline Location: Grass	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
-		
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,
Danastia	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 2 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ✓ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 42 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 0 Missing: 0 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # \$4512_009MH

Printed On: 7/17/2008 Page 2 of 3

Location View



on grass adjacent to Church St

Defect 1



grass on chimney

Location View




Manhole Inspection Summary

Manhole # \$4512_009MH

Printed On: 7/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 13.96 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 14.02 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection