Manhole Inspection Summary Ma		Manhole # S45II_036MH	
Printed On: 6/24	/2010	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 45	Node: 036 Status: Found	Insp Date: 4/30/08 9:50 AM	
Incomplete Cor	nments	Crew: ct,jf	
		Inspector: Taylor, C	
		Firm: JV	
Location	Address: Federal St	Cross Street: Gay St	
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments	Complete		
_			
Cover	Shape: Circular Diameter: 24 (in		
Droportion	Type: Sanitary Condition: Sound		
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 1 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks			
Chimney / Frame Adjustment			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated			
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall			
Corbel	Material: Brick Parged	Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	Loose Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☑ Wall	
Barrel	Material: Brick		
Shape:	Circular Diameter: 36 (in.) Length	: (in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	Roots V Wall	
Bench	✓ Exists Material: Brick	☐ Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Steps Count: 6 Missing: 1 Corroded			
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # S45II_036MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 2



Deterioration

Top View



Defect 1



Frame Leaks

Manhole Inspection Summary

Manhole # S45II_036MH

Printed On: 6/24/2010 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 10.30 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



3 O'Clock Inflow

Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.10 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ✓ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: Light

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45II_036MH

5 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 5 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
Invert Depth: 9.55 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ G	Grease
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection