Manhole Inspection Summary Manhole # S45K2_019MH Printed On: 10/15/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 45K2 Node: 019 Status: Found Insp Date: 1/9/08 1:22 PM **Incomplete Comments** Crew: crewb Inspector: CrewB Firm: **KEC** Location Address: 1435 Cherry St Cross Street: Fairhaven Ave Manhole Ground Conditions: Dry Type: **Junction** Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound (in.) Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 3 Missing: 1 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # S45K2_019MH

Printed On: 10/15/2008 Page 2 of 4

Location View



Fairhaven & Cherry St

steps



broken step

Top View



Defect 1



debris on bench & channel

Manhole Inspection Summary

Manhole # S45K2_019MH

Printed On: 10/15/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.36 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.89 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45K2_019MH

9 O'Clock Inflow

Printed On: 10/15/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)		Drop: None
Pipe Material: Clay	☐ Pipe Lined	Ziopi italia
Invert Depth: 8.27 (ft.) Flow Characteristics: Slow		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: Sound	☐ Possible Illicit Connection