Manhole In	spection Summary	Manhole # S45K042MH
Printed On: 1/22	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 45	5K Node: 042 Status: Found	Insp Date: 4/30/08 1:23 PM
Incomplete Cor	mments	Crew: md
		Inspector: jjoiner
		Firm: ATS
Location	Address: 604 s washington st	Cross Street: fleetst
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 26 (in.	, , , , , , , , , , , , , , , , , , , ,
Dronortico	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots
Bench	✓ Exists Material: Brick] Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated □ Leaks <mark>✓ Debris</mark>
Steps Count: 6 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S45K__042MH

Printed On: 1/22/2009 Page 2 of 4

Location View



Defect 3



barrel flow wall; bench and channel cond debris

Defect 2



Corroded steps

Top View



Defect 1



grade

Manhole Inspection Summary

Manhole # S45K 042MH

Printed On: 1/22/2009 Page 3 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 11.10 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ **Debris** ☐ Grease

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 10.00 (ft.) Flow Characteristics: Fast

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45K__042MH

Printed On: 1/22/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.10 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **3** (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop In @ 9 OClock



Drop: Outside Direct

Angled: Reading: 0.00 (ft.)

Inv Depth: 10.00 (ft.)

9 O'Clock Inflow

Drop Condition: Partly Clogged

Connects To: **Manhole**Possible Illicit Connection