| Manhole In | spection Summary | Manhole # S45MM_008MH |
|--|---|----------------------------|
| Printed On: 6/24 | 1/2010 | Page 1 of 4 |
| Inspection | ☐ Is Incomplete Rating: 3) Fair | |
| Record Plat: 45 | 5MM Node: 008 Status: Found | Insp Date: 3/25/08 3:37 PM |
| Incomplete Cor | nments | Crew: jl, ct |
| | | Inspector: Provine, D |
| | | Firm: JV |
| Location | Address: Castle | Cross Street: North |
| Manhole | Type: Junction Location: Alley | Ground Conditions: Dry |
| | ☐ Prev. Rehab Weather: Dry | Subject To Ponding: None |
| Comments | Complete | |
| | | |
| Cover | Shape: Circular Diameter: 24 (in.) | |
| Dranartica | Type: Sanitary Condition: Sound | Cover Material: Cast Iron |
| Properties: Bolted Wented Water Tight Water Tight Insert | | |
| Frame | Offset: 1 (in.) Condition: Sound | ☐ Cracked ✓ Leaks |
| Chimney / Frame Adjustment | | |
| Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated | | |
| Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☑ Wall | | |
| Corbel | Material: Brick | Type: Concentric/Eccentric |
| Condition: | ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ | Loose Brick Deteriorated |
| Infiltration: | □ None □ Joint □ Cracks □ Mortar | ☐ Roots |
| Barrel | Material: Brick | |
| Shape: | Circular Diameter: 42 (in.) Length: | (in.) |
| Condition: | ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ | Loose Brick Deteriorated |
| Infiltration: | □ None □ Joint □ Cracks □ Mortar | ☐ Roots |
| Bench | ✓ Exists Material: Brick |] Parged |
| Condition: | ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ | Deteriorated Leaks Debris |
| Channel | Material: Brick | |
| Channel E | xposure: Fully Open Junc Dist: 0 ne | earest .5 ft. Azimuth: |
| Condition: | ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ | Deteriorated Leaks Debris |
| Steps | Count: 5 Missing: 1 | |
| Surcharge | Evidence Of Surcharge Depth: (ft.) | Active Surcharge Present |

Manhole Inspection Summary

Manhole # S45MM_008MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 1



Top View



Defect 2



Offset

Manhole Inspection Summary

Manhole # S45MM_008MH

Printed On: 6/24/2010 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.00 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.80 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ ☐ ☐ ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S45MM_008MH

9 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **6.50** (ft.) Flow Characteristics: **None**

Deposits: None Mud Debris Grease

Silt Depth: **2** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Sound**

Drop In @ 9 O'Clock



Drop: Inside Rod and Bar

Angled: **Yes** Reading: **5.55** (ft.)

Inv Depth: **6.55** (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection