Manhole Inspection Summary N			Ма	nhole # S45MM_027	MH
Printed On: 6/24	/2010			Page 1	of 3
Inspection	☐ Is Incomplete Ratir	ng: 3) Fair			
Record Plat: 45	MM Node: 027 State	us: Found		Insp Date: 3/24/08 12:	48 PM
Incomplete Comments				Crew: jl, ct	
				Inspector: Provine , D	
				Firm: JV	
Location	Address: North Alley Lafa	yette	(Cross Street: Chester	
Manhole	Type: Terminal Location	on: Alley	C	Ground Conditions: Dry	
	Prev. Rehab Weath	er: Dry	S	ubject To Ponding: None	
Comments	Complete				
Cover	Shape: Circular	Diameter: 24 (, -	` '	(in.)
	Type: Sanitary	Condition: Soun		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 2 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks					
Chimney / Frame Adjustment					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: None Joint Cracks V Mortar Roots V Wall					
Corbel	Material: Brick	☐ Pargeo	d Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✔ Wall				
Barrel Material: Brick Parged					
Shape: Circular Diameter: 42 (in.) Length: (in.)					
Condition:	✓ Sound ☐ Cracked ☐	Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ C	racks 🗌 Morta	ır 🗌 Roo	ts 🗸 Wall	
Bench	Exists Material:		☐ Parged	I	
Condition:	☐ Sound ☐ Cracked ☐	Root Intrusion	Deterio	orated Leaks Debris	
Channel	Material: Brick	☐ Pargeo	t		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracked ☐	Root Intrusion	Deterio	orated Leaks Debris	
Steps Count: 6 Missing: 0 Corroded					
Surcharge	Evidence Of Surcharge	Depth: (ft	:.)	e Surcharge Present	

Manhole Inspection Summary

Manhole # S45MM_027MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 1



Adjustment Joint

Top View



Defect 2




Frame Leaks

Manhole Inspection Summary

Manhole # S45MM_027MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.30 (ft.) Flow Characteristics: None

Deposits: None V Mud V Debris Grease

Silt Depth: **3** (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection