Manhole Inspection Summary M			Ma	inhole # S45MM_032I	МН	
Printed On: 6/24	/2010			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 45	MM Node: 032	Status: Found		Insp Date: 3/26/08 12:1	8 PM	
Incomplete Comments				Crew: jl, ct		
Cannot measure 9 o'clock pipe because of cement. 9 O CLOCK PIPE IS CAPPED.				Inspector: Provine, D		
CLOCK FIFE I	S CAPPED.			Firm: JV		
Location	Address: Sinclair		(Cross Street: Wolfe		
Manhole	Type: Junction Lo	cation: Sidewalk	C	Ground Conditions: Dry		
	Prev. Rehab W	eather: Dry	Sı	ubject To Ponding: None		
Comments	ts Complete					
Cover	Shape: Circular	Diameter: 24	` ,	, ,	(in.)	
	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Wented Water Tight Water Tight Insert						
Frame Offset: 3 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks						
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration: ☐ None ☐ Joint ☐ Cracks ✓ Mortar ☐ Roots ✓ Wall						
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	ation: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots <mark>☑ Wall</mark>					
Barrel Material: Brick Parged						
Shape: Circular Diameter: 42 (in.) Length: (in.)						
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall					
Bench	✓ Exists Material: Br i	ick	☐ Parged			
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	□ Deterio	orated Leaks Debris		
Channel Material: Brick Parged						
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris						
Steps Count: 3 Missing: 0 Corroded						
Surcharge	Evidence Of Surcha	irge Depth: (ft.)	e Surcharge Present		

Manhole Inspection Summary

Manhole # S45MM_032MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



Top View



Defect 1



Manhole Inspection Summary

Manhole # S45MM_032MH

12 O'Clock Outflow

3 O'Clock Inflow

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.40 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.10 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection