Manhole Inspection Summary Manhole # S4500_012MH of 3 Printed On: 6/24/2010 Page 1 Inspection ✓ Is Incomplete Rating: 3) Fair Record Plat: 4500 Node: **012** Status: Found Insp Date: 5/6/08 9:19 AM **Incomplete Comments** Crew: needs pics Inspector: Provine, D Firm: JV Location Address: wolfe st Cross Street: Manhole Ground Conditions: Dry Type: Inline Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Pass Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: Sound Cracked (in.) ✓ Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 12 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ✓ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris ✓ Corroded Count: 6 Missing: 0 Steps

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # \$4500_012MH

Printed On: 6/24/2010 Page 2 of 3

Manhole Inspection Summary Printed On: 6/24/2010	Manhole # S45OO_012MH	
	Page 3 of 3	
8 in. Circular Gravity Sewer	12 O'Clock Outflow	
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None	
Invert Depth: 10.40 (ft.) Flow Characteristics: Fast		
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole	
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection	
9 in Circular Gravity Sower	3 O'Clock Inflow	
8 in. Circular Gravity Sewer	3 O'Clock Inflow	
Pipe Height: 8.4 (in.) Rod and Bar (Angled)	Drop: None	
Pipe Material: Clay Pipe Lined		
Invert Depth: 10.30 (ft.) Flow Characteristics: Fast		
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole	
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection	