Manhole In	spection Summary	Manhole # S47AA_030MH
Printed On: 6/24	/2010	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 47	7AA Node: 030 Status: Found	Insp Date: 6/20/08 10:10 AM
Incomplete Cor	nments	Crew: sl ct
		Inspector: Provine , D
		Firm: JV
Location	Address: Monument	Cross Street: Bradford
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments	Complete	
Cover	Shape: Circular Diameter: 24	
	Type: Sanitary Condition: Soun	
Properties:	☐ Bolted ☐ Vented ☐ Water Tight ☐	☐ Water Tight Insert
Frame	Offset: 1 (in.) Condition: ☐ Sound	☐ Cracked ✓ Leaks
Chimney / Fra	ame Adjustment	Parged Height: 3 (in.)
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	✓ Loose Brick Deteriorated
Infiltration:	☐ None ✓ Joint ☐ Cracks ✓ Mortar	☐ Roots ☐ Wall
Corbel	Material: Brick	d Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Morta	ar 🗌 Roots 🔽 Wall
Barrel	Material: Brick	d
Shape:	Circular Diameter: 42 (in.) Lengt	th: (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Morta	ar 🗌 Roots 🔽 Wall
Bench	Exists Material: Brick	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	d
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth:
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Steps	Count: 4 Missing: 0	
Surcharge	Evidence Of Surcharge Depth: (f	t.)

Manhole Inspection Summary

Manhole # \$47AA_030MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



Top View



Defect 1



Manhole Inspection Summary

Manhole # S47AA_030MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined

Invert Depth: 8.60 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: **Manhole**Possible Illicit Connection