Manhole Inspection Summary M			Ma	anhole	1
Printed On: 6/24	/2010			Page 1 of	3
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 47	'A Node: 027	Status: Found		Insp Date: 6/11/08 10:46	AM
Incomplete Comments				Crew: sl ct	
				Inspector: Provine , D Firm: JV	
				1 IIIII. 0 V	
Location	Address: Collingtor	1		Cross Street: Jefferson	
Manhole	Type: Terminal	Location: Roadway		Ground Conditions: Dry	
		Weather: Dry	5	Subject To Ponding: None	
Comments	Complete				
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	th: (in.) Dist A/B Grade: 0 (i	n.)
	Type: Sanitary	Condition: Sou	nd	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 1 (in.)	Condition: Sound	I ☐ Crac	ked Leaks	
Chimney / Frame Adjustment					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall					
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	ameter: 42 (in.) Lenç	gth: (in.)		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots V Wall	
Bench	Exists Material:		☐ Parge	d	
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	5 ft. Azimuth:	
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Steps	Count: 5 Missing:	0			
Surcharge	Evidence Of Sur	harge Depth: ((ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S47A__027MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 1



loose bricks

Top View



Defect 2



offset frame

Manhole Inspection Summary

Manhole # S47A__027MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.85 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection