Manhole In	spection Summary	Manhole # S47CC_062MH		
Printed On: 6/24	1/2010	Page 1 of 3		
Inspection	☐ Is Incomplete Rating: 3) Fair			
Record Plat: 47	CC Node: 062 Status: Found	Insp Date: 2/7/08 9:48 AM		
Incomplete Cor	mments	Crew: DP,JJ		
		Inspector: Provine, D		
		Firm: JV		
Location	Address: COLLINGTON-DUNCAN	Cross Street: COLLINGTON		
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry		
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None		
Comments	Complete			
Cover	Shape: Circular Diameter: 24 (in.) L			
Droportios	Type: Sanitary Condition: Sound	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame	Offset: 0 (in.) Condition: Sound C	Cracked		
Chimney / Fra	me Adjustment	☐ Parged Height: 9 (in.)		
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Lo	oose Brick		
Infiltration:	None ☐ Joint ✓ Cracks ☐ Mortar ☐ Ro	oots 🗸 Wall		
Corbel	Material: Brick Parged T	ype: Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Lo	oose Brick		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall		
Barrel	Material: Brick			
Shape:	Circular Diameter: 42 (in.) Length:	(in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Lo	oose Brick		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall		
Bench	Exists Material: Brick	arged		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ De	eteriorated Leaks Debris		
Channel	Material: Brick			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ De	eteriorated Leaks Debris		
Steps Count: 2 Missing: 0 Corroded				
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present		

Manhole Inspection Summary

Manhole # S47CC_062MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



Frame Leaks

Top View



Defect 1



Cracked Chimney

Manhole Inspection Summary

Manhole # S47CC_062MH

Printed On: 6/24/2010 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **9.6** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined
Invert Depth: **5.50** (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: **Manhole**Possible Illicit Connection