Manhole Inspection Summary N			Ma	anhole # S47C038	3MH	
Printed On: 6/24	/2010			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 47	7C Node: 038	Status: Found		Insp Date: 7/11/08 9:	:30 AM	
Incomplete Comments				Crew: jm,ct,jl		
				Inspector: Provine , D		
				Firm: JV		
Location	Address: Patterson	Park		Cross Street: Fairmount		
Manhole	Type: Junction	Location: Roadway	(Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: None		
Comments	Complete					
Cover	Shape: Circular	Diameter: 24	, ,	` <i>'</i>	(in.)	
5	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 0.5 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	on:					
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular Dia	ameter: 42 (in.) Lenç	gth: (in.)			
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Roo	ots V Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deterio	orated 🗌 Leaks 🔽 Debri s	5	
Channel	Channel Material: Brick Parged					
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	5 ft. Azimuth:		
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	☐ Deterio	orated 🗌 Leaks 🔽 Debri s	5	
Steps	Count: 4 Missing:	1				
Surcharge	Evidence Of Surc	harge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S47C__038MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 2



loose brick

Top View



Defect 1



frame leaks, loose bricks

Manhole Inspection Summary

Manhole # S47C__038MH

12 O'Clock Outflow

Printed On: 6/24/2010 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.60 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



6 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.50 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S47C 038MH

9 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Drop: None Pipe Material: Clay ☐ Pipe Lined Invert Depth: 9.45 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: (in.) Deposits Extent: Connects To: Manhole

Infiltration: None

Pipe Seal Cond: Sound ☐ Possible Illicit Connection