Manhole Inspection Summary Manhole # S47G2 001MH Printed On: 11/14/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 1) Excellent Record Plat: 47G2 Node: 001 Status: Found Insp Date: 1/22/08 9:38 AM **Incomplete Comments** Crew: C Inspector: CrewC Firm: **KEC** Location Address: 4501 Curtis Ave. Cross Street: Hazel-Locust Manhole Ground Conditions: Dry Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: ✓ Sound ☐ Cracked (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ✓ Joint Cracks ✓ Mortar Roots Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ✓ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 10 Missing: 0 **✓** Corroded Steps Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S47G2_001MH

Printed On: 11/14/2008 Page 2 of 4

Location View



4501 Curtis Ave.

Steps



Defect 1



Chimney infiltration

Top View



Defect 2



Debris on bench

Manhole Inspection Summary

Manhole # S47G2_001MH

Printed On: 11/14/2008 Page 3 of 4

18 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 18 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.29 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.16 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Broken

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S47G2_001MH

Printed On: 11/14/2008 Page 4 of 4

18 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



