Manhole Inspection Summary Manhole # S47G2 013MH Printed On: 10/15/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 1) Excellent Record Plat: 47G2 Node: **013** Status: Found Insp Date: 1/28/08 7:56 AM **Incomplete Comments** Crew: C Inspector: CrewC Firm: KEC Location Address: 4501 Curtis Ave Cross Street: Hazel St. Manhole Ground Conditions: Dry Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ✓ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 10 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S47G2_013MH

Printed On: 10/15/2008 Page 2 of 4

Location View



Curtis Ave.

Liability



Top View



Defect 1




Manhole Inspection Summary

Manhole # S47G2_013MH

Printed On: 10/15/2008 Page 3 of 4

18 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 20.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.96 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound


Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Service Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.44 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Dead End

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S47G2_013MH

Printed On: 10/15/2008 Page 4 of 4

18 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 20.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 17.03 (ft.) Flow Characteristics: Fast

Deposits: None Mud Sludge Debris Grease

Silt Depth: (in.) Deposits Extent: Connects To: N

Connects To: **Manhole**

Infiltration: **None** Pipe Seal Cond: **Sound**

☐ Possible Illicit Connection