Manhole In	spection Sum	Manhole # S47I019MH						
Printed On: 4/3/2	2009		Page 1 of 3					
Inspection	☐ Is Incomplete	Rating: 3) Fair						
Record Plat: 47	7I Node: <b>019</b>	Status: Found	Insp Date: 12/2/08 10:24 AM					
Incomplete Cor	nments	Crew: <b>cb</b>						
			Inspector: jjoiner					
			Firm: ATS					
Location	Address: 2233 eastern av		Cross Street: s patterson park					
Manhole	Type: <b>Inline</b>	Location: Roadway	Ground Conditions: Dry					
	☐ Prev. Rehab	Weather: <b>Dry</b>	Subject To Ponding: None					
Comments								
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)					
<b>5</b>	Type: Sanitary	Condition: Sour						
Properties: Bolted Vented Water Tight Water Tight Insert								
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	d □ Cracked □ Leaks					
Chimney / Frame Adjustment								
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated								
Infiltration: ☐ None ✓ <b>Joint</b> ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall								
Corbel	Material: Brick							
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Barrel	Material: Brick	☐ Parge	ed					
Shape:	<b>Circular</b> Di	iameter: <b>48</b> (in.) Leng	gth: <b>0</b> (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar Roots Wall					
Bench	✓ Exists Material:	Brick	☐ Parged					
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris					
Channel	Material: <b>Brick</b>							
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0								
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris					
Steps	Count: 5 Missing	: 0						
Surcharge	Evidence Of Sur	charge Depth: <b>0</b> (i	(ft.) Active Surcharge Present					

# **Manhole Inspection Summary**

## Manhole # \$47I\_\_019MH

Printed On: 4/3/2009 Page 2 of 3

Location View



Defect 4



bench debris

Defect 2



corr steps

Top View



Defect 3



chimney cracked, deteriorated, infiltration frame adj

Defect 1



offset

## **Manhole Inspection Summary**

### Manhole # S47I 019MH

Printed On: 4/3/2009 Page 3 of 3

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





broken pipe

Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 9.75 (ft.) Flow Characteristics: Slow

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.16 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

☐ Possible Illicit Connection