Manhole Inspection Summary N			Ma	anhole # S47I030	MH	
Printed On: 2/12	2/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 47	'I Node: 030	Status: Found		Insp Date: 4/23/08 10	D:48 AM	
Incomplete Comments				Crew: sac		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: 427 s chester st			Cross Street: unnamed alley		
Manhole	Type: Junction	Location: Roadway	(Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: None		
Comments	aaa					
_						
Cover	Shape: Circular	Diameter: 26	` '	` <i>'</i>	(in.)	
Duamantiaa	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	☐ Crack	ked Leaks		
Chimney / Fra	me Adjustment	Exists Material: Brick	k and Cond	crete Parged Height:	3 (in.)	
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	Circular Di	ameter: 48 (in.) Leng	th: 0 (in.)			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roo	ots		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deterio	orated Leaks Debris	3	
Channel	Material: Brick					
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deterio	orated Leaks Debris	5	
Steps	Count: 5 Missing	: 1				
Surcharge	Evidence Of Sur	charge Depth: 0 (ft.) 🗌 Activ	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$47I__030MH

Printed On: 2/12/2009 Page 2 of 4

Location View



Defect 3



corroded stairs

Defect 1



off set frame

Top View



Defect 2



deteriorated and loose brick in frame adjustment

Manhole Inspection Summary

Manhole # S47I 030MH

Printed On: 2/12/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.33 (ft.) Flow Characteristics: Fast

(in.)

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.20 (ft.) Flow Characteristics: Slow

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S47I 030MH

Printed On: 2/12/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: **7.10** (ft.) Flow Characteristics: **Fast**

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop In @ 9 OClock



Drop: Outside Direct

Angled: Reading: 0.00 (ft.)

> Inv Depth: 9.00 (ft.)

9 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection