Manhole In	spection Summary	Manhole # S47I047MH
Printed On: 2/27	7/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) I	Fair
Record Plat: 47	Node: 047 Status: For	und Insp Date: 4/17/08 12:48 PM
Incomplete Cor	nments	Crew: sac
		Inspector: jjoiner
		Firm: ATS
Location	Address: 302 s maderia st	Cross Street: gough alley-bank
Manhole	Type: Terminal Location: All	ey Ground Conditions: Dry
	Prev. Rehab Weather: Dry	y Subject To Ponding: None
Comments		
Cover	·	meter: 26 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
Dronortico	,,	ition: Sound Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame	Offset: 2 (in.) Condition:	Sound Cracked Leaks
Chimney / Fra	me Adjustment Exists Mate	erial: Concrete
Condition:	✓ Sound ☐ Cracked ☐ Root I	Intrusion
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots ☐ Wall
Corbel	Material: Brick	Parged Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root I	Intrusion
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots ☐ Wall
Barrel	Material: Brick	☐ Parged
Shape:	D-Shape Diameter: 28 (i	in.) Length: 27 (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root I	Intrusion
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots ☐ Wall
Bench	Exists Material:	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root I	Intrusion Deteriorated Leaks Debris
Channel	Material: Brick	☐ Parged
Channel E	xposure: Partially Open Juno	c Dist: 0 nearest .5 ft. Azimuth: 0
Condition:	☐ Sound ☐ Cracked ☐ Root I	Intrusion ☐ Deteriorated ☐ Leaks ☑ Debris
Steps Count: 3 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge De	epth: 0 (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # \$47I__047MH

Printed On: 2/27/2009 Page 2 of 3

Location View



Defect 3



channel debris

Defect 1



offset, frame adjustment

Top View



Defect 2



corroded stairs

Manhole Inspection Summary

Manhole # S47I 047MH

Drop: None

Connects To: Manhole

Printed On: 2/27/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 7.10 (ft.) Flow Characteristics: None

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown ☐ Possible Illicit Connection