Manhole In	spection Summary	Manhole # S47I050MH				
Printed On: 2/12	/2009	Page 1 of 4				
Inspection	☐ Is Incomplete Rating: 4) Poor					
Record Plat: 47	Node: 050 Status: Found	Insp Date: 4/22/08 10:52 AM				
Incomplete Cor	nments	Crew: dd				
		Inspector: jjoiner				
		Firm: ATS				
Location	Address: 2234 eastern ave	Cross Street: s patterson park				
Manhole	Type: Junction Location: Alley	Ground Conditions: Dry				
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None				
Comments	aaa					
Cover	·	26 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)				
	Type: Sanitary Condition:					
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 6 (in.) Condition: Sound Cracked Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	Parged Type: Concentric/Eccentric				
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	Parged				
Shape:	Circular Diameter: 48 (in.)	Length: 0 (in.)				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐	Mortar ☐ Roots ☐ Wall				
Bench	✓ Exists Material: Brick	☐ Parged				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrus	ion Deteriorated Leaks Debris				
Channel	Material: Brick	Parged				
Channel E	xposure: Fully Open Junc Dist	0 nearest .5 ft. Azimuth: 0				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrus	ion				
Steps	Count: 5 Missing: 0 Corroded					
Surcharge	Evidence Of Surcharge Depth:	0 (ft.) ☐ Active Surcharge Present				

Manhole Inspection Summary

Manhole # \$47I__050MH

Printed On: 2/12/2009 Page 2 of 4

Location View



Defect 3



Chimney cracked frame adjustment

Defect 1



offset

Top View



Defect 2




steps

Manhole Inspection Summary

Manhole # S47I 050MH

Printed On: 2/12/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 10.25 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



Drop In @ 3 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.95 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: Outside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: **9.25** (ft.)

3 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S47I 050MH

Printed On: 2/12/2009

Page 4 of 4

6 O'Clock Inflow

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.41 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.33 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

Possible Illicit Connection