Manhole Inspection Summary M			Manhole #	S47K002MH	
Printed On: 1/29	9/2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 47	7K Node: 002	Status: Found	Insp	Date: 7/28/08 3:50 PM	
Incomplete Cor	nments		Crew:	dd	
			Inspector: Firm:		
			FIIIII.		
Location	Address: 2304 fost	er ave	Cross Street:	essex st	
Manhole	Type: Junction	Location: Roadway	Ground Cond	tions: Dry	
	☐ Prev. Rehab	Weather: Dry	Subject To Por	nding: None	
Comments					
Cover	Shape: Circular		(in.) Length: 0 (in.) Di	, ,	
Dunnantian	Type: Sanitary	Condition: Sour		rial: Cast Iron	
Properties:			Water Tight Insert		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	☐ Cracked ☐ Leak	.S	
Chimney / Fra	me Adjustment	Exists Material: Bricl	and Concrete P	arged Height: 8 (in.)	
Condition:	☐ Sound ✓ Crack	ced ☐ Root Intrusion	☐ Loose Brick ✓ De	eteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	☐ Roots ☐ Wall		
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/E	Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots Wall		
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Di	ameter: 48 (in.) Leng	th: 0 (in.)		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Loose Brick ☐ De	eteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots Wall		
Bench	✓ Exists Material:	Brick	☐ Parged		
Condition:	✓ Sound ☐ Crack	ted ☐ Root Intrusion	☐ Deteriorated ☐ Le	aks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimut	n: 0	
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Le	aks Debris	
Steps	Count: 6 Missing	: 1			
Surcharge	☐ Evidence Of Sur	charge Depth: 0 (ft.)	Present	

Manhole Inspection Summary

Manhole # S47K__002MH

Printed On: 1/29/2009 Page 2 of 4

Location View



Defect 2



frame adj, Chimney cracked and deteriorated

Top View



Defect 1




Missing/Corroded steps

Manhole Inspection Summary

Manhole # S47K__002MH

Printed On: 1/29/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.80 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.50 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S47K__002MH

8 O'Clock Inflow

Page 4 of 4 Printed On: 1/29/2009

8 in. Circular Gravity Sewer Pipe In @ 8 OClock



Pipe Height: 0 (i	n.) Direct
Pipe Material: Clay	Pipe Lined
Invert Depth: 11.60	(ft.) Flow Characteristics: Fast
Deposits: 🗸 None	☐ Mud ☐ Sludge ☐ Debris ☐ Grease
Silt Depth: 0 (i	n.) Deposits Extent:

Pipe Seal Cond: Unknown

Infiltration: None

Drop: None		

Connects To: Manhole ☐ Possible Illicit Connection