Manhole Inspection Summary Manhole # S47K 014MH of 5 Printed On: 4/3/2009 Page 1 Inspection ☐ Is Incomplete Rating: 5) Immediate Attention Required Record Plat: 47K Node: **014** Status: Found Insp Date: 9/9/08 9:02 AM Incomplete Comments Crew: cb Inspector: jjoiner Firm: ATS Location Address: side 2321 leakin st Cross Street: boston st Manhole Type: Junction Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 32 (in.) Length: 0 (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: ☐ Bolted ✓ Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 2 (in.) Condition: ✓ Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: Sound Cracked Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: 0 (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks ☐ Mortar ☐ Roots ✓ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris **✓** Corroded Count: 3 Missing: 0 Steps

Depth: **0** (ft.) \square Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole # S47K__014MH

Printed On: 4/3/2009 Page 2 of 5

Location View



Defect 1



Defect 5



cracked barrel

Top View



Defect 6



barrel infiltration, loose bricks

Defect 4



cracked frame adj

Manhole # S47K__014MH

Printed On: 4/3/2009 Page 3 of 5

Defect 3



cracked corbal

Defect 2



offset

Manhole # S47K__014MH

Printed On: 4/3/2009 Page 4 of 5

48 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Concrete Pipe Lined

Invert Depth: 20.83 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm}$ Debris $\slash\hspace{-0.4cm}$ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 13.92 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent: Heavy

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Connecting Node Not
Available

Possible Illicit Connection

Manhole # S47K__014MH

Printed On: 4/3/2009 Page 5 of 5

48 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Invert Depth: 20.66 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 15.92 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: Manhole

Possible Illicit Connection