Manhole In	spection Summary	Manhole # S49AA_045MH				
Printed On: 6/24	/2010	Page 1 of 3				
Inspection	☐ Is Incomplete Rating: 3) Fair					
Record Plat: 49	DAA Node: 045 Status: Found	Insp Date: 7/10/08 12:06 PM				
Incomplete Comments		Crew: jf,ct,jm				
		Inspector: Provine , D Firm: JV				
		FIIII. 3V				
Location	Address: Port	Cross Street: McElderry				
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry				
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None				
Comments	Complete					
Cover	·	(in.) Length: (in.) Dist A/B Grade: 0 (in.)				
Droportios	Type: Sanitary Condition: Sou					
Properties:		☐ Water Tight Insert				
Frame	Offset: 2 (in.) Condition: 🗸 Sound	d Cracked Leaks				
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated						
Infiltration:	☐ None ☐ Joint ☐ Cracks ✓ Morta	ır				
Corbel	Material: Brick	ed Type: Concentric/Eccentric				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall					
Barrel	Material: Brick	ed				
Shape:	Circular Diameter: 30 (in.) Len	gth: (in.)				
Condition:	$\begin{tabular}{ c c c c c c c c c c c c c c c c c c c$	☐ Loose Brick ☐ Deteriorated				
Infiltration:	□ None □ Joint □ Cracks □ Mor	tar ☐ Roots <mark>☑ Wall</mark>				
Bench	Exists Material:	☐ Parged				
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris				
Channel	Material: Brick	ed				
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth:				
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris				
Steps	Count: 4 Missing: 0 Corroded					
Surcharge	Evidence Of Surcharge Depth:	(ft.) Active Surcharge Present				

Manhole Inspection Summary

Manhole # S49AA_045MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



loose brick

Top View



Defect 1



frame leaks

Manhole Inspection Summary

Manhole # S49AA_045MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.)	Rod and Bar (Angled)
Pipe Material: Clay	☐ Pipe Lined
Invert Depth: 9.20 (ft.)	Flow Characteristics: None
Deposits: ✓ None □	Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Connects To: **Manhole**Possible Illicit Connection