Manhole Inspection Summary N			Ma	anhole # S49CC_037MH
Printed On: 6/24	/2010			Page 1 of 3
Inspection	☐ Is Incomplete	Rating: 3) Fair		
Record Plat: 49	OCC Node: 037	Status: Found		Insp Date: 2/15/08 9:59 AM
Incomplete Cor	nments			Crew: dp,jl,ct Inspector: Provine, D Firm: JV
Location	Address: Glover			Cross Street: Eager
Manhole	Type: Terminal	Location: Alley		Ground Conditions: Dry
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None
Comments	Complete			
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	th: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary	Condition: Sou	ınd	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame Offset: 5 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks				
Chimney / Frame Adjustment				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: None / Joint Cracks Mortar Roots Wall				
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall				
Barrel	Material: Brick	☐ Parg	ed	
Shape:	Circular Dia	ameter: 42 (in.) Len	gth: (in.)	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗸 Wall
Bench	Exists Material:		☐ Parge	d
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated ☐ Leaks ☐ Debris
Channel	Material: Brick	☐ Parg	ed	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:				
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris
Steps	Count: 4 Missing:	0 Corroded		
Surcharge	Evidence Of Surc	harge Depth:	(ft.) Activ	ve Surcharge Present

Manhole Inspection Summary

Manhole # S49CC_037MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 1



Offset

Top View



Defect 2



Frame Leaks

Manhole Inspection Summary

Manhole # S49CC_037MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)
Pipe Material: Clay Pipe Lined

Invert Depth: **8.55** (ft.) Flow Characteristics: **None**

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection