Manhole In	spection Summary	Manhole # S49CC_063MH
Printed On: 6/24	/2010	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 49	OCC Node: 063 Status: Found	Insp Date: 6/16/08 9:45 AM
Incomplete Cor	nments	Crew: sl,jf,ct
		Inspector: <b>Provine</b> , <b>D</b>
		Firm: <b>JV</b>
Location	Address: Luzerne	Cross Street: Ashland
Manhole	Type: <b>Terminal</b> Location: <b>Alley</b>	Ground Conditions: Dry
	Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments	Complete	
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,
December	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame	Offset: 6 (in.) Condition: Sound	☐ Cracked ✓ Leaks
Chimney / Fra	me Adjustment	Parged Height: 3 (in.)
Condition:	Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration:	□ None □ Joint □ Cracks ✓ Mortar □	Roots Wall
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Barrel	Material: <b>Brick</b>	
Shape:	Circular Diameter: 42 (in.) Length:	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Bench	Exists Material:	Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris
Channel	Material: <b>Brick</b>	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 4 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

## **Manhole Inspection Summary**

# Manhole # S49CC\_063MH

Printed On: 6/24/2010 Page 2 of 3

Location View



Defect 2



loose bricks

### Top View



Defect 1



infiltration

### **Manhole Inspection Summary**

#### Manhole # S49CC\_063MH

Printed On: 6/24/2010 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 7.90 (ft.) Flow Characteristics: None 

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole ☐ Possible Illicit Connection